

Riverside Plant / Geismar, La.

ALARM & SHUTDOWN INSPECTION

Device: FSL-1119B Date of Inspection: Mar. 2020

Inspected By: Thomas Pinell

Description: Oxygen Analyzer Flow Switch

Location: Dock #1

Type of Device & Function: Low Flow Shutdown

Set Point: 0 - 25%

Testing Frequency: 1 years

Type of Test Performed:


Simulated low flow received shutdown.

Results of Test:

OK

Corrective Action Taken, If Applicable:

Comments:

Signature: 

Date: 3/31/2020