

Riverside Plant / Geismar, La.

ALARM & SHUTDOWN INSPECTION

Device: PDIT-1114 Date of Inspection: Mar. 2021
Inspected By: Thomas Pinell
Description: DA-1101 Differential Pressure
Location: Dock #1

Type of Device & Function: Differential Pressure X-mitter

Set Point: -5 to 25"

Testing Frequency: 1 years

Type of Test Performed:

Simulated back flow on x-mitter, received shutdown at $-0.5"$. Simulated high pressure and received alarm at $15"$.

Results of Test:

OK

Corrective Action Taken, If Applicable:

Comments:

Signature: 

Date: Mar. 2021