

Riverside Plant / Geismar, La.

ALARM & SHUTDOWN INSPECTION

Device: TE--1279 Date of Inspection: Mar. 2021

Inspected By: Thomas Pinell

Description: DA-1301 Outlet Temp

Location: Flare 1301

Type of Device & Function: Thermocouple

Set Point: 0 - 2500 deg F

Testing Frequency: 1 years

Type of Test Performed:

Simulated temp and received shutdown at 250 degrees

Results of Test:

OK

Corrective Action Taken, If Applicable:

Comments:

Signature: 

Date: Mar. 2021